Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. *First & Final Bill* (For Other Works) Date...../...../2019

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional Cash Book Voucher No. ..... Dated.....

Sub Divisional Work Code: **006-18-000066**

Schedule Docket No. Head of Account Est Cost: **5.00 Lakhs** D R No. :

Name of Work (as per sanctioned estimate) Improvements of Existing Toilets at Hegadenagara in Ward no.06 Byatarayanapura Sub Division

Name of Contractor and Full Address *M/s Executive Engineer, KRIDL, Bangalore,*

Reference to Agreement No. **BBMP/EE/BTP/WO/75/2017-18** Date **27.02.2018**

Certified that the measurements were taken by me on 25/6/19 and recorded of Pages **426131-426146** of measurement Book No **4262/2017-18** and that the work is satisfactorily executed

Assistant Executive Engineer,
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Officer in charge of work

Certified that the measurements were taken by me on 25/6/2019 and found correct. The work is satisfactorily executed

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1) Total value of work done or supplies made as per account within
2) Deduct amount to be held in reserve being percent Rs
3) " Balance
4) Deduct Payment:
   a) Amount of previous payment as in the Office Cash Book Voucher
      No. Dated S.D. No. Amount
      adjusted towards cash advance recovery of
   b) Payments Now made { cost store or other material supplied / recovery of amount creditable to this/other work / Amount paid on this bill Cheque / Cash
5) Balance being unpaid value of work done held in reserve
6) Deduct cash advance made on the Office cash Book Voucher No.
   dated less adjustments
7) Net amount due to or from Contractor
   unadjustments items
8) Advance to Contractor for materials brought to site (as detailed) within
9) Value of Government materials supplied

Total amount adjusted

Assistant Executive Engineer,
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Contractor's Signature

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands) (For use in the Office)

Witness
1.
2.

Assistant Executive Engineer,
Byatarayanapura Sub-division
KRIDL, BBMP, Bangalore

Stamp

Dated
Paid by me by Cheque dated
Cash Rs.
Dated

Initials of Officer making payment

Executive Engineer

Scanned by CamScanner

Sl. No.	Descriptions	Unit
1	KSRRB 300-1 Earth work excavation by manual means in ordinary Soil soil involving an average horizontal th...w upto 2 meters and an average lift upto 0 5m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods complete as per specifications complete as per specifications MORTH chapter 3 No 141/ Item No 19 1/ PWD SR 2016-17	cum
2	KSRB-4-1 3 Providing and laying in position plain cement concrete of mix M 1 4 8 withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0 892cum and fine aggregates @0 57cum machine mixed, concrete laid in layers not exceeding 15cms thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications Specification No KBS 4 1,4 2, No 12/ Item No 4 3/ PWD SR 2016-17	Cum
3	KSRB 4-6 7 Providing and removing centering, shuttering, strutting, propping etc , and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications Specification NO KBS 4 6 2 Page No 16/ Item No 4 34/ PWD SR 2016-17	Sqm
4	KSRB 4 2 2 Providing and laying in position plain cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0 878cum and fine aggregates @0 459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications Specification No KBS 4 1,4 6, No KBS 4 1,4 6, No 13/ Item No 4 11/ PWD SR 2016-17	Cum
5	KSRB 4 9 2 providing T M T steel reinforcement for R C C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications Specification No KBS 4 6 3 Page No 17/ Item No 4 46 2/ PWD SR 2016-17	Qtl
6	KSRB 4-1 7 Providing and laying in position plain cement concrete of mix 1 3 6 withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0 84cum and fine aggregates @0 56cum machine mixed, concrete laid in layers not exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications Specification No KBS 4 1,4 2/P No 13/ Item No 4 7/ PWD SR 2016-17	cum
7	KSRB 6-2 3 Providing and constructing **burnt brick masonry** with approved quality of non-modular bricks of standard size of class designation 50 (table moulded) with cement mortar 1 6 for basement and superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications Specification **No. KBS 6.2, Page No. 27/ Item No. 6.6/ PWD SR 2016-17**	Cum
8	"SOLID PVC DOOR FRAMEProviding & fixing factory made PVC Door frame of size 50x47 mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2No s of 150mm long brackets of 15x15 mm M S Square tube of 19 gauge The door frame to be fixed to the wall using M S Screws of 65/80mm size complete as per manufactures specification & direction of Engineer-in charge **Page No. 57/ Item No. 9.84/ PWD SR 2016-17**	Sqm
9	SOLID PANEL PRELAM PVC DOOR SHUTTERProviding & fixing 30mm thick factory made rigid foam prelam panelled Door Shutters made from M S tube of 19x19mm, 19 gauge for styles and 15x15mm for top & bottom rails, covered with heat moulded prelaminated PVC 'C' Channel of 5mm thick sheet & 30x50mm wide of form styles & 5mm thick & 75mm wide prelaminated PVC sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M S frame, sealed to the styles &rails with PVC designer beading on either side & joined together with solvent cement adhesive etc , complete as per manufactures specification & direction of Engineer –in-charge fixed to frames with 3nos of 75mm Aluminium hinges Page No 58/ Item No 9 85/ PWD SR 2016-17	
10	KSRB 15 3 13 Providing 12mm thick cement plaster in single coat with cement mortar 1 3, to ceiling including rounding off corners wherever required smooth rendering, Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications **Page No. 110/ Item No. 15.21 PWD SR 2016-17**	Sqm
11	Providing and fixing Ceramic tiles of size 400x400mm for flooring, threads,steps and landing,laid on a bed of 20mm thick cement morta 1 3 mix flush pointing with white cement mixed with matching colour pigment including curing, clearing etc complete The Worked including curing , clearing etc , complete, The work includes cost of all materials Labour charges for all items or work, hire charges for equipment, etc , complete as per specification **Page No. 116/ Item No. 14.63 / PWD SR 2016-17**	

Scanned by CamScanner

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	49.64	107.16	5319.00	49.64	5319.00	
-	-	1.80	6360.20	11448.00	1.80	11448.00	
-	-	37.62	334.54	12585.00	37.62	12585.00	
-	-	4.88	7855.17	38333.00	4.88	38333.00	
-	-	0.47	73246.14	34426.00	0.47	34426.00	
-	-	3.60	6902.52	24849.00	3.60	24849.00	
-	-	1.70	8735.96	14851.00	1.70	14851.00	
-	-	4.50	687.38	3093.00	4.50	3093.00	
-	-	4.50	5286.01	23787.00	4.50	23787.00	
-	-	14.85	252.21	3745.00	14.85	3745.00	
-	-	20.04	1404.81	28152.00	20.04	28152.00	

Scanned by CamScanner

12	KSRB 14.17 2 Providing skirting, dado, rises of steps with Colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface white should be measured and paid separately) using glazed tiles of approved make and size of materials, labour, complete as per specifications **Specification No. KBS 14.17. Page No. 103/ Item No. 14.41.1 / PWD SR 2016-17**	
13	KSRB 15 15 1 Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth cost of materials, labour, complete as per specifications with primer Page No 113/ Item No 15 51 2 / PWD SR 2016-17	Sqm
14	SKSRB 15-16 Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to given an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications **Page No. 114/ Item No. 15.53.2 / PWD SR 2016-17**	Sqm
15	KSRB 15 17 8 Extra over item No 15-17 6 for applying every subsequent coat of enamel paint to give an even shade after cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications **Page No.113/ Item No. 15.60.2 / PWD SR 20116-17**	Cum
16	90mm pipe outer dia(3 layer) **Page No. 95 /Item No. 13.95.8 PWD SR 2014-15**	m
17	Providing and fixing chlorinated poly veny chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1 00 mtr spacing, this including jointing of pipes and fittings with one step CPVC solvent cement and the cost of cutting chases & making good the same including testing of joints complete (concealed work including cutting chases and good the walls etc,),15mm nominal OD pipes **Page No. 92/ Item No. 13.83.1/ PWD SR 2016-17**	m
18	Supppying water storage tanks made of virgin polymer (LLDPE) with two layers outer black of blue and inner white layer of approved quality and make, conforming to ISI / ISO / SSI specifications, No 252/ Item No 37 58 PWD SR 2016-17	
19	KSRB 13-6 1 2 Providing and fixing in position brass bib cock of approved quality 20mm nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications Specification NO KBS 13 2 2 / 13 3, **Page No. 88/ Item No. 13.24 / PWD SR 2016-17**	Each
20	Orissa Pattern of size 575x425mm with integral type footrests	Each
21	KSRB 11 11 1 Providing and fixing white vitreous china clay, flat back wash basin of size 630x450mm with pair of 15mm C P brass pillar taps with C I /M S brackets, 32mm C P brass waste of standard pattern, painting of fitting and brackets ,cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications Specification No KBS 11 Page No 81/ Item No 12 23 PWD SR 2016-17	Unit
22	KSRB 11-2 Providing and fixing white vitreous china clay, water closets Orissa pattern of size 580 x 440mm with integral type footrests, 100m S or P trap, 10 litre low level, P V C flushing cistern (all are approved make) with fittings, C I. / M S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications Specification No. KBS Page No 78/ Item No 12 2 PWD SR 2011-122016-17	Unit
23	KSRB 5 3-1 Providing and constructing granite / trap / basalt size stone masonry in basement with mud mortar, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m apart in each course including cost of materials, labour, curing complete as per specifications KBS 5-1 13 Page No 25/ Item No 5 4/ PWD SR 2016-17	Cum
24	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1 6) including fixing curing etc, complete -do-20 cms thick Page No 28/ Item No 5 31 2/ PWD SR 2016-17	Sqm
25	Supply & delivery at site brand new texmo/innoval/lubi/sabar /Atalanta/calamal/ waterman/Radha make suitable HP deep well submercible pumpset suitable for vertical installation in 150 dia borewells compressing of single stage or multistage CF pump close coupled by means of stainless steel coupling to suitable HP suitable speed totally enclosed and filled with pure drinking water squirrel cagesubmercible induction motor suitable for operation of 3Ph, 50Hz 380/440 volts AC supply fitted with required accessories such as suction, casing, suction strainers, sand guard Non return valve etc Complete the pump and motor shall from an integral unit with all the required fittings 15.000 HP 25 stage (P NO-XXXXIII, I NO-33, PWD SR 16-17)	No
	Grand Total	
	Add 8% KRIDL Charges	
	Add 1% Labour Cess	
	Net Total	

CERTIFICATE

1 Certified that the above work done satisfactory and no materials issued from departmentally

Scanned by CamScanner

-	-	59.59	1400.89	83479.00	59.59	83479.00	
-	-	193.58	92.78	17960.00	193.58	17960.00	
-	-	59.49	109.77	6530.00	59.49	6530.00	
-	-	6.21	62.73	390.00	6.21	390.00	
-	-	7.00	1659.64	11617.00	7.00	11617.00	
-	-	30.00	326.7	9801.00	30.00	9801.00	
-	-	1000.00	7.84	7840.00	1000.00	7840.00	
-	-	10.00	317.55	3176.00	10.00	3176.00	
-	-	5.00	1241.46	6207.00	5.00	6207.00	
-	-	2.00	5078.22	10156.00	2.00	10156.00	
-	-	2.00	5666.28	11333.00	2.00	11333.00	
-	-	11.30	3804.09	42986.00	11.30	42986.00	
-	-	12.96	1018	13193.00	12.96	13193.00	
-	-	1.00	16544.09	16544.00	1.00	16544.00	
				441802.78		**441802.78**	
				44180.00		44180.00	
				4418.00		4418.00	
				490401.00		**490401.00**	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಗ್ರಾ.ಪಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು - 26

Scanned by CamScanner